

# AUGUST 2007

Phase I was completed on August 24, 07, on time. A job site safety walk was held on August 23, 2007 in preparation for the start of school. Work continued on all areas of the job.



### OPSC Funding

- SAB approved funding for all of our applications at their 7/25/07 meeting.
- The District is working with California Financial Services to provide documentation for release of funds.

### Off-Site Improvements

- Footings were poured for the retaining wall along Birch Street.
- Maino was able to schedule to have PG&E come and reset the leaning power poles.

### Site Improvements

- The temporary stair, fencing, and paving was completed in time for school to open.
- Footings for the lowest section of the ramp retaining wall were poured.
- The retaining wall was completed at the kindergarten yard.
- Underground utilities were switched over to new connections and all existing buildings were reconnected.



### Kindergarten Building

- The foundation and slab for the building were poured and water cured.
- Preliminary layout for framing began.

### Multipurpose Building

- As planned, work on this building is pending completion of retaining walls along Birch side of site.



### Classroom Building

- Pad was completed and utilities were placed.
- Forms were set and the footings were poured on August 31

### Other

- Project was visited by an unseasonable thunderstorm on August 30. No major problems with mud or erosion were noted. Maino took immediate measures to prevent any contamination of storm water running down Birch Street.

## CONSTRUCTION SCHEDULE

