

JULY 2008

Work continued on on-site areas of the job.



WORK ACCOMPLISHED THIS MONTH

Off-Site Improvements

- Cayucos Drive retaining wall constructed

Site Improvements

- Irrigation lines installed near new ramp
- Retaining wall behind additional classroom constructed

Kindergarten Building

- No Work

Multipurpose Building

- Classrooms and cafeteria roof sheathed
- Walls of Gym framed and erected

Classroom Building

- Piles drilled and poured

Administration Building

- Demolition of library and computer rooms completed
- Painting of trim to remain exposed completed
- Loose paint and plaster removed from building
- New plaster patching
- New more durable louvers installed
- Repair of water damaged trim boards
- New tile roof installation begun
- Building soffits painted
- Building walls at front painted

Additional Classroom Building

- Existing relocatable classrooms removed from site or relocated

WORK ANTICIPATED NEXT MONTH

- Cayucos Drive sidewalk installed
- Temporary pavement and fencing installed for start of school
- Roof installed over gymnasium walls by crane
- New windows installed in Administration building
- New roof installed on Administration building
- Foundation laid for Additional Classroom Building
- Sidewalk poured on B street behind existing Kindergarten
- New Library and Computer Lab completed and ready for school use

CONSTRUCTION SCHEDULE

