

SEPTEMBER 2008



WORK ACCOMPLISHED THIS MONTH

Off-Site Improvements

- Cayucos Drive utility vaults in sidewalk raised

Site Improvements

- Plants installed on slopes

Kindergarten Building

- No work

Multipurpose Building

- Plumbing installation continued
- Heating and ventilation systems continued in classrooms
- Electrical conduits and conductors continued in MPR
- Stage walls framed
- Waterproof membrane installed on roof
- Wires for tile ties installed

Classroom Building

- No work

Administration Building

- New entry doors installed
- Keyboard trays installed in computer lab
- Computer lab/library door installed

Additional Classroom Building

- Slab poured



WORK ANTICIPATED NEXT MONTH

- Cayucos Drive asphalt installed once utilities relocated by PG&E.
- Additional Classroom Building wall framing layout & sill plates
- Sidewalk poured on B street behind existing Kindergarten
- Erosion control mats installed on slopes
- MPR exterior framing completed at stage
- Lathing of MPR started



CONSTRUCTION SCHEDULE

